

浦上建設株式会社 下水道管渠改築工事(週休2日)

11 月 度 進 捗 状 況

(1) 実 施 工 程 表																																
工 事 名：下水道管渠改築工事(週休2日)										工 期 自 令和 7年 8月 4日										浦 上 建 設 株 式 会 社												
工 事 場 所：岡崎市康生通ほか4箇町地内										至 令和 8年 2月13日										現場代理人 加藤 正喜												
工 事 概 要：工事延長 L=481.0m 管渠更生工 φ200～380 L=318.5m 管渠工 φ250～400 L=99.6m																																
工 種	種 別	数 量 (単位)	構成比 率 (金額)	月	令和7年8月				9月			10月			11月			12月			令和8年1月				2月			摘 要				
				日	4	10	17	31	10	20	31	10	20	30	10	20	31	10	20	27	5	10	20	31	10	13						
準備工		1.0 式	(%) 10.0	100 %					12(1.2)			26(2.6)			40(4.0)			100(10.0)										夏 季 休 暇	冬 季 休 暇	～ 凡 例 ～ 施工進度管理(各月毎) — … 予 定 (黒) — … 変更予定(緑) — … 実績(赤) 全体工程管理 — … 予 定 (黒) — … 変更予定(緑) — … 実績(赤)		
管渠更生工									12(1.2)			26(2.6)			40(4.0)																	
管渠内面被覆工	更生材料	328.0 m	44.5																													
〃	反転・形成	294.0 m	6.1																													
〃	仕上げ	70.0 箇所	6.0	90 %																												
〃	仮設備	13.0 回	1.5																													
換気工	換気設備	25.0 日	0.4																													
管渠更生水替工	反転・形成用水替	1.0 式	0.8																													
付帯工		1.0 式	0.8	80 %											100(0.5)																	
交通誘導工	交通誘導工	1.0 式	4.1												10(0.4)			30(1.2)														
管きょ工															10(0.4)																	
管路土工	管路掘削	190.0 m3	1.7														66(1.1)	100(1.7)														
	管路埋戻	110.0 m3	1.3	70 %													90(1.5)	100(1.3)														
	発生土処理	50.0 m3	1.7														66(0.8)	100(1.7)														
管路布設工	硬質塩化ビニル管	96.0 m	2.7														66(1.7)	100(2.7)														
	継手類	8.0 箇所	0.5														90(2.4)	100(0.5)														
	埋設標識テープ	95.0 m	0.1	60 %													66(1.7)	100(0.1)														
管基礎工	管基礎	96.0 m	0.9														90(0.4)	100(0.9)														
																	62(0.0)	100(0.9)														
管路土留工	アルミ矢板土留	1.0 式	2.1														90(0.0)	100(2.1)														
取付管およびます工	管路土工 管路掘削	22.0 m3	0.2														66(0.6)	100(0.2)														
	管路土工 管路埋戻	10.0 m3	0.1	50 %													90(0.8)	100(0.1)														
	管路土工 発生土処理	12.0 m3	0.3														66(1.4)	100(0.3)														
取付管布設工	取付管(硬質塩化ビニル管)	23.0 箇所	2.1														50(0.1)	100(2.1)														
付帯工	舗装版撤去工	1.0 式	1.4														82(0.1)	100(1.4)														
	舗装復旧工	1.0 式	2.0	40 %													50(0.0)	100(2.0)														
	構造物撤去工	1.0 式	0.5														40(0.5)	100(0.5)														
	水替工	1.0 式	0.5														70(0.3)	100(0.5)														
交通誘導工	交通誘導工	1.0 式	2.7	30 %													66(0.3)	100(2.7)														
後片付け工		1.0 式	5.0														90(0.4)															
																	60(1.6)															
																	77(1.8)															

12 月 度 施 工 予 定 箇 所 施 工 完 了 箇 所

